

WILLMAR

Public Works Director

**City Office Building
333 SW 6th Street
Willmar, MN 56201
Main Number 320-214-5160
Fax Number 320-235-4917**

COUNCIL ACTION REQUEST

DATE: September 27, 2016

SUBJECT: Accept project and authorize final payment 1604

RECOMMENDATION: It is respectfully requested the City Council consider the following recommendation:

Authorizing final payment to Duinick Inc. in the amount of \$31,344.45

BACKGROUND: The City Council entered into an agreement on April 18, 2016 with Duinick Inc. for the parking lot repair at Technology Drive NE – parking lot adjacent to 1801 Technology Drive NE. The final pay request is hereby submitted for consideration and staff is recommending final payment be made.

FINANCIAL CONSIDERATION: The total cost of the project is \$31,344.45, and is within the project budget.

LEGAL: N/A

Department/Responsible Party: Sean E. Christensen, Public Works Director

Reviewed by: Michael McGuire, City Administrator

CONTRACTOR'S ESTIMATE NO. 1 (FINAL)
PROJECT NO. 1604

CONTRACTOR: DUININCK INC.
P.O. BOX 208
PRINSBURG, MN 56281

CONSTRUCTION OF: PARKING LOT REPAIR

LOCATION: TECHNOLOGY DRIVE NE
SAP No. 175-157-001
DATE: 8-1-2016

HONORABLE MAYOR AND CITY COUNCIL
CITY OF WILLMAR, MINNESOTA

IN ACCORDANCE WITH THE CONTRACT WITH DUNINCK INC.
I HEREWITH PRESENT THE FOLLOWING ESTIMATE

PROJECT NO. 1604

ITEM NO.	ITEM	UNIT	QUANTITY	BID	TOTAL
2021.501	Mobilization	LS	1.00	\$4,000.00	\$4,000.00
2104.509	Remove Bituminous Pavement	SY	471.00	\$6.50	\$3,061.50
2105.501	Common Excavation	CY	18.00	\$15.00	\$270.00
2108.533	Salvaged Aggregate (CV)	CY	23	\$12.50	\$287.50
2211.501	Aggregate Base Class 5	TON	20.75	\$25.00	\$518.75
2123.610	Tractor Mounted Backhoe-Loader	HR	4	\$135.00	\$540.00
2360.501	Type SP 12.5 Wearing Course Mixture (3,B)	TON	34.52	\$185.00	\$6,386.20
2360.501	Type 12.5 Non-Wearing Course Mixture (3,B)	TON	50.67	\$150.00	\$7,600.50
2504.602	Adjust Valve Casting	EA	1.00	\$205.00	\$205.00
2506.522	Adjust Frame & Ring Castings	EA	0.00	\$405.00	\$0.00
2531.604	6" Concrete Valley Gutter	SY	113.00	\$75.00	\$8,475.00
TOTAL PROJECT 1604					\$31,344.45
(Price includes all applicable sales and use taxes)					
SUBTOTAL					\$31,344.45
LESS CREDIT FOR BITUMINOUS SALVAGE					\$0.00
LESS PREVIOUS ESTIMATE #1					
LESS PREVIOUS ESTIMATE #2					
LESS PREVIOUS ESTIMATE #3					
LESS PREVIOUS ESTIMATE #4					
AMOUNT DUE CONTRACTOR THIS ESTIMATE:					\$31,344.45

APPROVED: 
CITY ENGINEER

APPROVED: 
CONTRACTOR

CONTRACT AMOUNT: \$34,787.00
BUDGET NO.:

MINNESOTA • REVENUE

Contractor Affidavit Submitted

Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number: 0-674-352-704
Submitted Date and Time: 9-Sep-2016 9:51:49 AM
Legal Name: DUININCK INC
Federal Employer ID: 41-1552654
User Who Submitted: philerff
Type of Request Submitted: Contractor Affidavit

Affidavit Summary

Affidavit Number: 10469376
Minnesota ID: 3586809
Project Owner: CITY OF WILLMAR
Project Number: 1604
Project Begin Date: 09-May-2016
Project End Date: 31-Aug-2016
Project Location: CITY OF WILLMAR
Project Amount: \$34,787.00

Subcontractor Summary

Name	ID	Affidavit Number
ALL STATE TRAFFICE CONTROL	4300984	1742323712
CREATIVE CURB	3623244	791199744

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are 8:00 a.m. - 4:30 p.m. Monday - Friday.

Please [print this page](#) for your records using the print or save functionality built into your browser.

MINNESOTA • REVENUE

Contractor Affidavit Submitted

Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number: 1-630-795-328
Submitted Date and Time: 26-Aug-2016 10:10:11 AM
Legal Name: ALL STATE TRAFFIC CONTROL, INC.
Federal Employer ID: 47-5418502
User Who Submitted: ASTCMN16
Type of Request Submitted: Contractor Affidavit

Affidavit Summary

Affidavit Number: 1742323712
Minnesota ID: 4300984
Project Owner: CITY OF WILLMAR
Project Number: 1604
Project Begin Date: 11-Jul-2016
Project End Date: 26-Aug-2016
Project Location: TECH DRIVE, WILLMAR
Project Amount: \$1,782.00
Subcontractors: No Subcontractors

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are 8:00 a.m. - 4:30 p.m. Monday - Friday.

Please [print this page](#) for your records using the print or save functionality built into your browser.

Heidi Gerdes

From: hesseconnie@meltel.net
Sent: Friday, September 09, 2016 9:33 AM
To: Heidi Gerdes
Subject: IC134 and final quantity approval for Willmar job
Attachments: Scan0005.pdf

Hi Heidi,

IC134 is listed below and the final quantity report is attached.

Have a great weekend!
Connie

--- Original message ---

Subject: Your Recent Contractor Affidavit Request
From: MN Revenue e-Services <eservices.mdor@state.mn.us>
To: <hesseconnie@meltel.net>
Date: Friday, 09/09/2016 09:29

This email is an automated notification and is unable to receive replies.

Contractor Affidavit Submitted

Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number: 0-178-703-936
Submitted Date and Time: 9-Sep-2016 9:28:33 AM
Legal Name: CREATIVE CURB LLC
Federal Employer ID: 41-1912020
User Who Submitted: Connie Hesse
Type of Request Submitted: Contractor Affidavit

Affidavit Summary

Affidavit Number: 791199744
Minnesota ID: 3623244
Project Owner: CITY OF WILLMAR
Project Number: 1604
Project Begin Date: 14-Jul-2016
Project End Date: 14-Jul-2016
Project Location: TECH DRIVE, WILLMAR, MN
Project Amount: \$8,207.19
Subcontractors: No Subcontractors

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.


Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are 8:00 a.m. - 4:30 p.m. Monday - Friday.

How to View and Print this Request

You can see copies of your requests by going to the History Tab.

This message and any attachments are solely for the intended recipient and may contain nonpublic / private data. If you are not the intended recipient, any disclosure, copying, use, or distribution of the information included in this message and any attachments is prohibited. If you have received this communication in error, please notify us and immediately and permanently delete this message and any attachments. Thank you.



WILLMAR

Public Works Director

City Office Building
333 SW 6th Street
Willmar, MN 56201
Main Number 320-214-5160
Fax Number 320-235-4917

COUNCIL ACTION REQUEST

DATE: September 27, 2016

SUBJECT: Accept project and authorize final payment 1505

RECOMMENDATION: It is respectfully requested the City Council consider the following recommendation:

Authorizing final payment to Quam Construction in the amount of \$9,054.23

BACKGROUND: The City Council entered into an agreement on July 6, 2015 with Quam Construction for the pond improvements at Civic Center Drive NE. The final pay request is hereby submitted for consideration and staff is recommending final payment be made.

FINANCIAL CONSIDERATION: The total cost of the project is \$96,322.79, and is within the project budget.

LEGAL: N/A

Department/Responsible Party: Sean E. Christensen, Public Works Director

Reviewed by: Michael McGuire, City Administrator

CONTRACTOR'S ESTIMATE NO. 3 (FINAL)
PROJECT NO. 1505

CONTRACTOR: QUAM CONSTRUCTION
4411 1st AVENUE WEST
WILLMAR, MN 56201

CONSTRUCTION OF: POND IMPROVEMENTS


LOCATION: CIVIC CENTER DRIVE NE

DATE: AUGUST 10, 2016

HONORABLE MAYOR AND CITY COUNCIL
CITY OF WILLMAR, MINNESOTA

IN ACCORDANCE WITH THE CONTRACT WITH QUAM CONSTRUCTION
I HEREWITH PRESENT THE FOLLOWING ESTIMATE

1505					
ITEMS					
		UNIT	QUANTITY	PRICE	TOTAL
2105.501	Common Excavation(CV)	CY	12,950.0	\$5.69	\$73,685.50
2511.502	Class II Riprap	TON	35.0	\$75.00	\$2,625.00
2574.508	Fertilizer Type 3	LB	535.0	\$0.45	\$240.75
2574.508	Fertilizer Type 4	LB	135.0	\$0.45	\$60.75
2575.501	Seeding	AC	1.9	\$560.00	\$1,064.00
2575.502	Seed Mixture 33-261(spec. 2014)	LB	14	\$1.12	\$15.68
2575.502	Seed Mixture 25-151(spec. 2014)	LB	183.00	\$1.12	\$204.96
2575.562	Hydraulic Matrix Type Bonded Fiber	LB	6,650.00	\$2.10	\$13,965.00
TOTAL PROJECT 1505					\$91,861.64
(Price includes all applicable sales and use taxes)					
CHANGE ORDER No. 1					\$4,461.15
SUBTOTAL:					\$96,322.79
LESS PREVIOUS ESTIMATE #1					\$67,003.50
LESS PREVIOUS ESTIMATE #2					\$20,265.06
LESS PREVIOUS ESTIMATE #3					
LESS PREVIOUS ESTIMATE #4					
AMOUNT DUE CONTRACTOR THIS ESTIMATE:					\$9,054.23

APPROVED: 
CONTRACTOR

APPROVED: 
CITY ENGINEER

CONTRACT AMOUNT: \$104,869.10
BUDGET NO.: 415.48451.0336

Project No. 1505

CHANGE ORDER NO. 1

CITY OF WILLMAR, MINNESOTA

PROJECT – PROJECT 1505-2015 POND IMPROVEMENTS

CONTRACTOR – QUAM CONSTRUCTION CO. P.O.BOX 42, WILLMAR, MN 56201

The following changes in work, quantities and cost for the above project are herewith authorized:


<u>Cost Summary:</u>	Original Contract	\$104,869.10
	As Constructed Contract	\$91,861.64
	Change Order No. 1 (Unrecovered Overhead and Mobilization For Turf Establishment Due To Reduced Disturbed Area And Reduced Turf Restoration Contract Item Quantities Per MnDot Specification 1402.3 And 1903.)	\$4,461.15
	Contract Total	\$96,322.79

Date: August 10, 2016

CITY OF WILLMAR:


Sean Christensen, Works Director

QUAM CONSTRUCTION CO.


Contractor

MINNESOTA · REVENUE

Contractor Affidavit Submitted

Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number: 1-103-312-448
Submitted Date and Time: 15-Aug-2016 11:56:18 AM
Legal Name: QUAM CONSTRUCTION CO INC
Federal Employer ID: 41-1692244
User Who Submitted: lindaqcc
Type of Request Submitted: Contractor Affidavit

Affidavit Summary

Affidavit Number: 1018281984
Minnesota ID: 1257678
Project Owner: CITY OF WILLMAR, MN
Project Number: 1517
Project Begin Date: 17-Aug-2015
Project End Date: 30-Oct-2015
Project Location: WILLMAR, MN
Project Amount: \$104,869.10

Subcontractor Summary

Name	ID	Affidavit Number
SHERBROOKE TURF INC	2964350	421412864

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are 8:00 a.m. - 4:30 p.m. Monday - Friday.

Please [print this page](#) for your records using the print or save functionality built into your browser.



No. 9681 P. 3

Contractor Affidavit Submitted



Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number: 1-692-063-296
 Submitted Date and Time: 11-Aug-2016 12:07:51 PM
 Legal Name: SHERBROOKE TURF INC
 Federal Employer ID: 41-1857875
 User Who Submitted: debilyn
 Type of Request Submitted: Contractor Affidavit

Affidavit Summary

Affidavit Number: 421412864
 Minnesota ID: 2964350
 Project Owner: THE CITY OF WILLMAR MN
 Project Number: 1505
 Project Begin Date: 14-Sep-2015
 Project End Date: 18-Sep-2015
 Project Location: WILLMAR MN
 Project Amount: \$18,378.15
 Subcontractors: No Subcontractors

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are 8:00 a.m. - 4:30 p.m. Monday - Friday.

How to View and Print this Request

You can see copies of your requests by going to the History Tab, or by clicking the link below. To Print or email a copy of this confirmation page, click one of the buttons below.

[Click here to go to the History Tab](#)

Aug. 11. 2016 12:12PM